CHANGE ORDER REQUEST

Riverside Medical Center Expansion | General Contractor: Northstar Build Group

Project name	Riverside Medical Center Expansion	**Contract number**	RMC-2026-014
Change order no.	CO-017	**Date**	October 14, 2026
Requested by	Elena Brooks, Project Manager	**Status**	APPROVED

1. Description of change

Provide and install an underground electrical duct bank along the east service drive, as shown on revised site utility drawing E-204, Revision 3. Work includes saw cutting, trench excavation, four 4-inch PVC conduits, concrete encasement, warning tape, backfill, compaction testing, and connection to the existing electrical manhole. Restore disturbed paving to match existing conditions.

2. Cost summary

Cost item	Amount
Labor, equipment, materials and restoration	$18,500.00
TOTAL CHANGE ORDER AMOUNT	**+$18,500.00**

3. Schedule impact

This change requires twelve (12) additional calendar days. The revised substantial completion date will be November 26, 2026.

4. Authorization

OWNER APPROVAL	**APPROVED**	Approval date: October 16, 2026

Prepared by: Elena Brooks, Project Manager | Reviewed by: Martin Cole, Owner Representative