PROPOSED CHANGE ORDER

Harbor Point Residences | Building B domestic water system

Project name	Harbor Point Residences	**Contract number**	HPR-2026-022
Change order no.	CO-012	**Date**	November 3, 2026
Requested by	David Kim, Construction Manager	**Approval status**	PENDING OWNER APPROVAL

SCOPE OF CHANGE

The specified domestic water piping product has been discontinued by the manufacturer. Replace the affected piping on Building B, Levels 1 through 4, with Type L copper piping of equivalent approved capacity. Include fittings, supports, insulation, revised shop drawings, pressure testing, and required inspections.

COST BREAKDOWN

Description	Amount
Copper pipe and fittings	$24,800.00
Additional labor and installation	$12,900.00
Testing, insulation and documentation	$4,800.00
TOTAL REQUESTED INCREASE	**+$42,500.00**

SCHEDULE IMPACT

Seven (7) additional calendar days are requested to obtain the replacement material and complete installation. The current completion milestone is expected to move by seven days if this change is approved.

APPROVAL ROUTING

CONTRACTOR SUBMITTED	OWNER REVIEW	FINAL STATUS
November 3, 2026	Awaiting signature	**PENDING**

This document is a request only. Work is not authorized until the owner signs the change order.