SITE INSTRUCTION / CHANGE REQUEST

Pine Ridge Community Center | Security hardware update

CHANGE ORDER REFERENCE: CO-004

Issued: November 6, 2026
Project: Pine Ridge Community Center
Prepared by: Construction Administration

NOTICE OF CHANGE

Following the security review held on November 4, the owner has requested electronic access-control locks at the twelve principal entrance doors. Replace the standard lever locksets shown in the original hardware schedule with networked electronic locksets compatible with the facility access-control system. Include locksets, power transfer hinges where needed, programming, and commissioning.

COMMERCIAL INFORMATION

Contract number	Not shown on this request
Requested by	Not identified
Estimated amount	ADD $6,200.00 to contract value
Schedule impact	To be determined by the contractor
Approval status	Submitted for review - no approval recorded

REQUIRED FOLLOW-UP

The contractor must confirm the governing contract number, identify the person who formally requested the change, and submit a schedule analysis before this request can be fully evaluated. The amount shown is an estimate and is not a final approved adjustment.

STATUS: UNDER REVIEW