CEDAR GROVE SCHOOL RENOVATION

TIME EXTENSION REQUEST | Change Order CO-006

Date: October 21, 2026
To: Construction Administrator
From: Priya Shah, Project Architect
Project: Cedar Grove School Renovation
Contract No.: CGS-26-003

RE: Request for additional contract time due to concealed conditions

During demolition in the west classroom wing, the contractor discovered concealed asbestos-containing floor adhesive beneath the existing vinyl tile. The affected area was isolated and work stopped while the hazardous-material consultant completed sampling and issued abatement instructions. The condition was not visible during the pre-bid site review.

REQUESTED CHANGE

The contractor requests an extension of eighteen (18) calendar days to the contract schedule. The time is needed for safe abatement, air-clearance testing, and replacement of the floor finish. The revised substantial completion date is December 18, 2026.

COST

This request is for a schedule extension only. No amount or price adjustment is stated in this document. Any separate cost request, if applicable, must be submitted under a different change order.

REVIEW AND AUTHORIZATION

STATUS	APPROVED - TIME EXTENSION ONLY
Authorized by	Lydia Grant, District Facilities Director
Approval date	October 23, 2026

Schedule impact: +18 calendar days. Contract amount adjustment: not specified in this document.